



March 5, 2010

Re: Construction Update

Dear Neighbor:

Here is an update of scheduled construction activity in the coming months:

March, 2010

- With the continuation of the delivery and installation of new steel framing, a crane will be set up on 83rd street intermittently through March and April. The crane will take up a width of 2 of the 3 available lanes, still allowing for a single lane of through traffic. Permission has been granted by all relevant NYC agencies and the Fire Dept on 83rd St. According to our latest construction schedule, we anticipate the crane to be set up during the following dates listed below. Please note that due to unforeseen circumstances, dates are subject to change.
 - March 16: delivery of 3rd floor steel
 - Mid April: delivery of 5th floor and roof steel
- Installation of the 3rd floor steel and decking
- Chopping out sections of the existing façade wall for installation of needle shoring beams.

April, 2010

- Interior demolition to continue on the existing 2nd floor
- Interior demolition of the existing first floor
- Build a ramp to the lower level in preparation for excavation

Looking Ahead to May, 2010

- Excavation of bedrock in the sub-cellar

You can find out more about Redeemer Presbyterian Church at our website, www.redeemer.com. Please continue to visit this website, where we will post updates of building activity periodically in order to keep you informed.

Sincerely,

Susan Lee
Project Manager